

# Update 2

## 2324-028B Smith Street Streetscape Improvements

### Project Overview

The Smith Street Streetscape Improvements delivered in partnership with the Northern Territory Government will see greening and cooling elements added to the stretch between Knuckey St and Whitfield St. Deliverables include additional trees and landscaping, improved pedestrian and active transport access, improved pedestrian lighting and seating, and public artwork.

### Project Priorities

- Project timeline – all high impact works completed before peak season (July / August)
- Access – pedestrian access to all properties maintained during delivery.
- Safety – no lost time injuries or reportable incidents
- Quality – no reconstruction of elements required.
- Budget – all works completed within overall budget allocation.

### Current Status

|                                   |   |
|-----------------------------------|---|
| <b>Progress Summary:</b>          | First Stage Traffic Management and Fencing have been installed. Underground service locations for first stage are complete. |
| <b>Estimated Progress:</b>        | 3%  |
| <b>Estimate project end date:</b> | July 2025   |

### Works Impact

#### Access

- The site is restricted to one-way traffic towards the Smith St Mall with parking retained on the North-Eastern side of the street. There are four pedestrian access points (see attached map).
- Construction access will be from the Knuckey St end.

#### Noise, dust, or service interruptions

- Noise may be generated from site activities. Noise generating works will be undertaken during normal working hours unless otherwise communicated.
- Controls are in place to manage dust.
- There are no planned service interruptions.

### Week Ahead

- Site preparation works (underway):
  - Survey and set out.
- Demolition works (starting Monday 14 April):
  - Sawcut in preparation for excavation.
  - Commence excavation and demolition activities.

### Forward Planning

- The first stage is the SW side of the street. The contractor intends to undertake activities concurrently to reduce the overall project timeline.
- A forward works programme will be included in next week's update.

### Issue Reporting

- There were issues in the site model that have now been resolved. This is not expected to impact the overall timeline.

### Key Contacts

#### City of Darwin

N: Jedda Bennett-Kellam

E: [jedda.bennett-kellam@darwin.nt.gov.au](mailto:jedda.bennett-kellam@darwin.nt.gov.au)

M: 0428 248 690

#### DEC Installations Pty Ltd

N: Jai Prolongeau

E: [Jai.Prolongeau@DEC.net.au](mailto:Jai.Prolongeau@DEC.net.au)

M: 0437 941 798

Yours sincerely,

A handwritten signature in black ink, appearing to read "Jedda Bennett-Kellam".

Jedda Bennett-Kellam

11 April 2025

Sent via email.

## Site Access Diagram

