

Update 7

2324-028B Smith Street Streetscape Improvements

Project Overview

The Smith Street Streetscape Improvements delivered in partnership with the Northern Territory Government will see greening and cooling elements added to the stretch between Knuckey St and Whitfield St. Deliverables include additional trees and landscaping, improved pedestrian and active transport access, improved pedestrian lighting and seating, and public artwork.

Project Priorities

- Project timeline all high impact works completed before peak season (July / August)
- <u>Access</u> pedestrian access to all properties maintained during delivery.
- <u>Safety</u> no lost time injuries or reportable incidents
- <u>Quality</u> no reconstruction of elements required.
- <u>Budget</u> all works completed within overall budget allocation.

Current Status

Progress Summary:	Stage 1 works:
	 Irrigation work completed in new garden beds and tree pits (in verge).
	 Mobility hub preparation works completed.
Estimated Progress:	Overall – 17%
-	Stage 1 – 26%
Estimated project end date:	8 August 2025

Works Impact

Changes in access

• Nil

Noise, dust, or service interruptions

- Noise may be generated from site activities. Noise generating works will be undertaken during normal working hours unless otherwise communicated.
- Controls are in place for dust control to reduce noise.
- There are no planned service interruptions.

Week Ahead

- Stage 1:
 - Continue irrigation works in existing garden bed areas.
 - Install new water supply for irrigation.
 - Pour mobility hub slab.



Forward Planning

• The under-boring contractor will attend site on the week commencing 26th May. As part of this work there will be localised traffic management on the Northeastern side within the parking lane.

Issue Reporting

• Nil

Key Contacts

<u>City of Darwin</u> N: Jedda Bennett-Kellam E: jedda.bennett-kellam@darwin.nt.gov.au M: 0428 248 690 DEC Installations Pty Ltd N: Jai Prolongeau E: Jai.Prolongeau@DEC.net.au M: 0437 941 798

Yours sincerely,

Jedda Bennett-Kellam

16 May 2025

Sent via email.

Attachment A – Staging Plan



