

Update 11

2324-028B Smith Street Streetscape Improvements

Project Overview

The Smith Street Streetscape Improvements delivered in partnership with the Northern Territory Government will see greening and cooling elements added to the stretch between Knuckey St and Whitfield St. Deliverables include additional trees and landscaping, improved pedestrian and active transport access, improved pedestrian lighting and seating, and public artwork.

Project Priorities

- Project timeline – all high impact works completed before peak season (July / August)
- Access – pedestrian access to all properties maintained during delivery.
- Safety – no lost time injuries or reportable incidents
- Quality – no reconstruction of elements required.
- Budget – all works completed within overall budget allocation.

Current Status

Progress Summary:	Stage 1 works: <ul style="list-style-type: none"> - Pram ramps and footpath works. - Seating node works. - 3 on-road tree pits completed. - Irrigation work
Estimated Progress:	Overall – 31% Stage 1 – 55%
Estimated end date:	22 August 2025

Works Impact

Changes in access

- Nil.

Noise, dust, or service interruptions

- Noise may be generated from site activities. Noise generating works will be undertaken during normal working hours unless otherwise communicated.
- Controls are in place for dust control to reduce noise.
- There are no planned service interruptions.

Hours of work

- Change in normal working hours to Monday to Saturday.

Week Ahead

- Stage 1:
 - Install new light poles
 - Finish verge irrigation
 - Install bench seats
 - Continue on-road tree pit construction
 - Site fencing for Stage 1 will be reduced from Friday 20th June.
- Telstra Pit Work
 - Work will commence from Monday 16th June and are expected to take up to four weeks.
 - The hours of work will be 6 am to 4 pm, Monday to Saturday.

Forward Planning

- The visual program in Attachment A has been updated. We are expecting to provide additional information mid next week.
- Fencing will be gradually reduced in the Stage 1 area with completed areas returned back to the public.
- The Stage 3 work is expected to commence from 10/07/2025.

Issue Reporting

- The project timeline has been reviewed and has slipped by an estimated four weeks.

Key Contacts

City of Darwin

N: Jedda Bennett-Kellam

E: jedda.bennett-kellam@darwin.nt.gov.au

M: 0428 248 690

DEC Installations Pty Ltd

N: Jai Prolongeau

E: Jai.Prolongeau@DEC.net.au

M: 0437 941 798

Yours sincerely,



Jedda Bennett-Kellam

13 June 2025

Sent via email.

Attachment A – Visual Program

