

Update 12

2324-028B Smith Street Streetscape Improvements

Project Overview

The Smith Street Streetscape Improvements delivered in partnership with the Northern Territory Government will see greening and cooling elements added to the stretch between Knuckey St and Whitfield St. Deliverables include additional trees and landscaping, improved pedestrian and active transport access, improved pedestrian lighting and seating, and public artwork.

Project Priorities

- Project timeline – all high impact works completed before peak season (July / August)
- Access – pedestrian access to all properties maintained during delivery.
- Safety – no lost time injuries or reportable incidents
- Quality – no reconstruction of elements required.
- Budget – all works completed within overall budget allocation.

Current Status

Progress Summary:	Stage 1 works: <ul style="list-style-type: none"> - Seating node benches and surrounds. - Concrete pavements. - Tree pit excavated – soil vault construction commenced. - Irrigation in verge and 3/4 on-road tree pits completed
Estimated Progress:	Overall – 35% Stage 1 – 63%
Estimated end date:	19 September 2025

Works Impact

Changes in access

- Changed pedestrian access around Telstra work site.

Noise, dust, or service interruptions

- Noise may be generated from site activities. Noise generating works will be undertaken during normal working hours unless otherwise communicated.
- Controls are in place for dust control to reduce noise.
- There are no planned service interruptions.

Week Ahead

- Stage 1:
 - Erect new light poles
 - Install tree fairy lights
 - Install soil vault and asphalt
 - Grind, polish and seal mobility hub concrete slab (Edmunds St intersection)
 - Planting in verge.
 - Remove fencing for stage 1
- Telstra Pit Work
 - Finalise demolition activities.
 - Begin new pit construction.

Forward Planning

- Fencing for Stage 1 will be removed on 27th June. Two-way traffic will resume between Peel St and Knuckey St and on street parking will be available on the Southwestern side of the road.
- Stage 3 is scheduled to commence from 30th June.

Issue Reporting

- As previously advised, there was a delay to Stage 1 requiring the fencing to remain until 27th June.

Key Contacts

City of Darwin

N: Jedda Bennett-Kellam

E: jedda.bennett-kellam@darwin.nt.gov.au

M: 0428 248 690

DEC Installations Pty Ltd

N: Jai Prolongeau

E: Jai.Prolongeau@DEC.net.au

M: 0437 941 798

Yours sincerely,

Jedda Bennett-Kellam

20 June 2025

Sent via email.

Attachment A – Visual Program

