

# Update 20

## 2324-028B Smith Street Streetscape Improvements

### Project Overview

The Smith Street Streetscape Improvements delivered in partnership with the Northern Territory Government will see greening and cooling elements added to the stretch between Knuckey St and Whitfield St. Deliverables include additional trees and landscaping, improved pedestrian and active transport access, improved pedestrian lighting and seating, and public artwork.

### Project Priorities

- Project timeline – all high impact works completed before peak season (July / August).
- Access – pedestrian access to all properties maintained during delivery.
- Safety – no lost time injuries or reportable incidents.
- Quality – no reconstruction of elements required.
- Budget – all works completed within overall budget allocation.

### Current Status

<b>Progress Summary:</b>	Knuckey St Intersection: <ul style="list-style-type: none"> <li>- New footpath and pram ramp installed.</li> <li>- Road surface prepared for placement of asphalt.</li> </ul> Stage 3: <ul style="list-style-type: none"> <li>- Fencing reduced.</li> </ul> Stage 4 & 5A: <ul style="list-style-type: none"> <li>- Edmunds St corner completed and opened.</li> <li>- Most footpath work completed and reopened – one pram ramp to be completed next week.</li> <li>- One tree pit excavated.</li> </ul>
<b>Estimated Progress:</b>	Overall – 65%
<b>Estimated end date:</b>	30 September 2025

### Works Impact

#### Changes in access

- No changes.

#### Noise, dust, or service interruptions

- Noise may be generated from site activities. Noise generating works will be undertaken during normal working hours unless otherwise communicated.
- Controls are in place for dust and noise.
- There are no planned service interruptions.

### Week Ahead

- Corner of Knuckey and Smith
  - Asphalt placement and remove fencing.
- Stage 3
  - Kerb installation.
  - Tree and ground cover planting.
- Stage 4 & 5a:
  - Excavate tree pits and traffic islands
  - Kerb installation.
  - Complete footpath.
  - Remove fencing.
- Stage 6 & 7
  - Set up work site.
  - Demolish footpath.

### Forward Planning

We are on track to return to Stage 1B on 1 September 2025. Additional information will be provided before this work commences.

### Issue Reporting

- Additional work was required to install the pram ramp at Knuckey Street and prepare for asphalt placement.

### Key Contacts

City of Darwin

N: Jedda Bennett-Kellam

E: [jedda.bennett-kellam@darwin.nt.gov.au](mailto:jedda.bennett-kellam@darwin.nt.gov.au)

M: 0428 248 690

DEC Installations Pty Ltd

N: Jai Prolongeau

E: [Jai.Prolongeau@DEC.net.au](mailto:Jai.Prolongeau@DEC.net.au)

M: 0437 941 798

Yours sincerely,

A handwritten signature in black ink, appearing to read "Jedda Bennett-Kellam".

Jedda Bennett-Kellam

15 August 2025

Sent via email.

## Attachment A – Visual Program

