

# Update 24

## 2324-028B Smith Street Streetscape Improvements

### Project Overview

The Smith Street Streetscape Improvements delivered in partnership with the Northern Territory Government will see greening and cooling elements added to the stretch between Knuckey St and Whitfield St. Deliverables include additional trees and landscaping, improved pedestrian and active transport access, improved pedestrian lighting and seating, and public artwork.

### Project Priorities

- Project timeline – all high impact works completed before peak season (July / August).
- Access – pedestrian access to all properties maintained during delivery.
- Safety – no lost time injuries or reportable incidents.
- Quality – no reconstruction of elements required.
- Budget – all works completed within overall budget allocation.

### Current Status

<b>Progress Summary:</b>	Stage 1B: <ul style="list-style-type: none"> <li>- Kerb and gutter installed.</li> <li>- Preparation for footpath installation completed.</li> </ul>
<b>Estimated Progress:</b>	Overall – 79%
<b>Estimated end date:</b>	30 September 2025

### Works Impact

#### Changes in access

- Pedestrian diversions outside Darwin Central.

#### Noise, dust, or service interruptions

- Noise may be generated from site activities. Noise generating works will be undertaken during normal working hours unless otherwise communicated.
- Controls are in place for dust and noise.
- There are no planned service interruptions.

## Week Ahead

- Stage 1B
  - Footpath installation.
  - Commence demolition of tree pits.
- Stage 5A, 6 & 7:
  - Kerb installation and planting pending subcontractor availability.
- Other work
  - Prepare for road surface treatment work on new bike lanes and at the Knuckey Street intersection.

## Forward Planning

Road surface treatments will be carried out on the new bike lanes and at the Knuckey Street intersection from 22 September to 25 September. To minimise disruption to daytime traffic and local businesses, this work will be undertaken at night. Temporary traffic diversions will be in place to ensure the safety of road users and construction crews while the treatments are being delivered.

## Issue Reporting

- The kerbing subcontractor was delayed. This has impacted the expected completion date of Stage 1B.

## Key Contacts

### City of Darwin

N: Jedda Bennett-Kellam

E: [jedda.bennett-kellam@darwin.nt.gov.au](mailto:jedda.bennett-kellam@darwin.nt.gov.au)

M: 0428 248 690

### DEC Installations Pty Ltd

N: Jai Prolongeau

E: [Jai.Prolongeau@DEC.net.au](mailto:Jai.Prolongeau@DEC.net.au)

M: 0437 941 798

Yours sincerely,

A handwritten signature in black ink, appearing to read "Jedda Bennett-Kellam".

Jedda Bennett-Kellam

12 September 2025

Sent via email.

## Attachment A – Visual Program

