

Update 31

2324-028B Smith Street Streetscape Improvements

Project Overview

The Smith Street Streetscape Improvements delivered in partnership with the Northern Territory Government will see greening and cooling elements added to the stretch between Knuckey St and Whitfield St. Deliverables include additional trees and landscaping, improved pedestrian and active transport access, improved pedestrian lighting and seating, and public artwork.

Project Priorities

- Project timeline – all high impact works completed before peak season (July / August).
- Access – pedestrian access to all properties maintained during delivery.
- Safety – no lost time injuries or reportable incidents.
- Quality – no reconstruction of elements required.
- Budget – all works completed within overall budget allocation.

Current Status

Progress Summary:	Stage 2 & 5B - Traffic islands and garden bed works are complete. Other work - Seating node art treatment has been installed, with some final refinements to be made in collaboration with the artists. - Line marking has commenced.
Estimated Progress:	Overall – 99.5%
Estimated End Date:	Complete – Staged Works 7 November 2025 – Overall Line Marking and Project Completion (excluding forward planning items)

Works Impact

Changes in access

- All staged works are complete. Fence panels have been removed from Smith Street.

Noise, dust, or service interruptions

- Noise may be generated from site activities. Noise generating works will be undertaken during normal working hours unless otherwise communicated.
- Controls are in place for dust and noise.
- There are no planned service interruptions.

Week Ahead

- Complete line marking.
- Final refinements of seating node art treatment.

Forward Planning

The following work packages are programmed as post-practical completion activities and are not included in the main project timeline:

- **Accessible parking:** Installation on Peel Street adjacent to the Commonwealth Bank will commence in November.
- **Searcy and Edmunds intersection treatments:** Installation of the art treatments designed by local artists Denise Quall and Minna Leunig will be undertaken in early December. This will be completed at night and will have minimal impact on operations.

Issue Reporting

- The remaining line marking delays are due to subcontractor availability.

Key Contacts

City of Darwin

N: Jedda Bennett-Kellam

E: Jedda.Bennett-Kellam@darwin.nt.gov.au

M: 0428 248 690

DEC Installations Pty Ltd

N: Jai Prolongeau

E: Jai.Prolongeau@DEC.net.au

M: 0437 941 798

Yours sincerely,

Sara Webb

Sara Webb

31 October 2025

Sent via email.

Attachment A – Visual Program

