



All advanced warning signage shall be installed a minimum 2.2m from the lower edge of the sign to the ground in locations where they cannot be obscured by parked vehicles, vegetation or trees or may interfere with pedestrian routes.

Any changes made to the TGS onsite MUST be approved by an accredited TMO and recorded within the Daily Diary.

Tolerance on sign spacing / sign length = +25% / -10% where a customer exists that requires exceeding allowable tolerances, e.g. intersecting side road or other irregular site layout. Details are to be noted on TGS and within the traffic control daily diary.

Aftercare:
 "Roadwork Ahead" and "End Roadwork" to remain installed as aftercare.
 Pedestrian detour to remain in place outside of work hours as per TGS.
 "Prepare To Stop" signage to be covered after each shift by traffic controllers.

Manifest	
20 x	Sign Legs
3 x	Multi Message (Truck Symbolic, Speed 25, Blank Yellow)
3 x	Multi Message (Truck Symbolic, Speed 25, Roadwork Ahead)
2 x	Multi Message (End Roadwork, Blank Yellow)
2 x	Multi Message (Pedestrian Watch Your Step, Truck Symbolic, Blank Yellow)
2 x	TEMPORARY SIGN "FOOTPATH CLOSED"